BRUHATH BENGAL HANAGARA PALIKE

DASA ONE

**COMPL CPORT**

| | | | | | |
|---|---|---|---|---|---|
| | Name of Work | ents and maintenance of Culvert at Mallasandra Colony and Surrounding area in ward no 13 Mallasandra Shettyhalli Sub division | | | |
| 2 | Estimated Cost Accepted Tender Cost | Est Cost Rs: | 10.00 Lakhs | Accepted Tender Cost | 684788.00 |
| 3 | Sanctioned Estimate No & Dt | AS No: | 102/19-20 | TS No: | 64/18-19 |
| 4 | Head of Account | P-1771 | | | |
| 5 | Work order No & Dt | BBMP/EE/DD/WO/520/19-20, Dated: 22.01.2020 | | | |
| 6 | Entrustment No & Dt | BBMP/EE/DD/AGR/520/19-20, Dated: 22.01.2020 | | | |
| 7 | Work Code/Job Code | 013-20-000012 | | | |
| 8 | Name of Contractor | S.N. Shankrappa | | | |
| 9(A) | Time stipulated for completion of work | 22.04.2020 | | | |
| (B) | Delay in execution of work | | | | |
| 10 | Schedule DT of Start of work (as per W.O) | 22.01.2020 | | | |
| 11 | Schedule DT of Completion (as per W.O) | 22.04.2020 | | | |
| 12 | Measurement recorded in | M B No | 3464/18-19 | | |
| | | Page No | 346332 | 346335 | |
| 13 | Check Measurement of the AEE/EE | M B No | 3464/18-19 | | |
| | | Page No | 346332 | 346335 | |
| 14 | Name of the Office/ Office In charge of the work | Sri Venkateshappa | | | |
| 15 | a) Asst.Eng/Junior Eng: | Sri Venkateshappa | | | |
| | b) Asst Executive Engineer: | Sri Nagesh Murthy | | | |

| Sanctioned Estimated Cost In Rs. | Accepted Tendered Amount in Rs. | Amount Claimed as per bills (Rs) | DIFFERENCE | | Remarks |
|---|---|---|---|---|---|
| | | | Excess | Savings | |
| 10.00 Lakhs | 766962.56 | 757454.44 | - | 9508.12 | |

1. Certified that the above work has been executed by the contractor satisfactorily in accordance with the specification as embodied in the agreement.
2. Certified that the above work has been completed within the stipulated time noted in the work order.
3. Certified that the contractor has delayed and completed the work for which necessary time has been recovered.

Assistant Engineer
Ward No.13

EXECUTIVE ENGINEER
Bruhat Bengaluru Mahanagara Palike
Dasarahalli Division, Bengaluru-73.

Assistant Executive Engineer
Shettyhalli Sub-Division

Scanned by CamScanner